

ARGYLE SHARED STREET



site design group, ltd.

2016 Estimated Construction Timeline:

Now - Late April

Construction of the final parkway portion of Argyle on the south side between Kenmore and Sheridan. No parking within these limits. Existing sidewalk will be removed and temporary ramps will be installed (conditions will be similar to last summer/fall's construction).

Week of April 18th

Leveling pavement course will be installed in a single day on the center/road portion between Broadway and Sheridan. There will be no parking on both sides of Argyle between Broadway and Sheridan from 6:30am to 3:30pm on that day.

Late April to July

Construction of the center roadway. This will require rolling road closures to motor vehicles. Road closures will be limited to a single half block at any time, maintaining alley access and providing parking on the other half of the block. Pedestrian access/sidewalks will remain open at all times. Closures are estimated as follows:

- Late April to Mid May: Kenmore to Sheridan
- Mid May to Mid June: Winthrop to Kenmore
- Mid June to Early July: Broadway to Winthrop

CDOT, the contractor, and the 48th Ward will continue to work closely with all businesses and will help accommodate business deliveries throughout the streetscape construction.



Please contact Alderman Harry Osterman's office with any questions at (773) 784-5277 or Harry@48thward.org